United States Environmental Protection Agency Region V POLLUTION REPORT

Site #:

D.O. #:

Response

Authority:

NPL Status:

Contract #

Response Type:

Incident Category:

B5E7

CERCLA

Non NPL

Removal

Action EP-S5-09-05

Time-Critical

Date: Friday, November 4, 2011

From: Brian Kelly

Subject: Continuation of PRP Removal

Dearborn Refining PRP

3901 Wyoming Avenue, Dearborn, MI

Latitude: 42.3164000 Longitude: -83.1567000

POLREP No.: 6

October 10, 2011 to November 4,

Reporting Octo **Period:** 2011

2011

Start Date: 8/27/2007

Mob Date: 8/27/2007

Demob Date: Completion

Completion Date:

CERCLIS ID #: MI0 005 510 805

RCRIS ID #:

Site Description

See POLREP #1 for a full Site Description.

Current Activities

On October 10, 2011, CRA cut the inactive phone lines that extended from the pole located next to the Blending Building, and cut these same lines from a pole located next to Wyoming Street.

On October 11, 2011, operators from Stante B and V Construction, Inc. (Stante), of Wixom, MI, excavated a total of 359.69 tons of PCB-contaminated soil from the prescribed excavation area located at the northeast corner of the site. The hauling company, S and C Transport, Inc., of Livonia, MI, transported the contaminated soil to Wayne Disposal, Inc, of Belleville, MI, for landfill disposal.

On October 12, 2011, operators from Stante backfilled and compacted the prescribed excavation area with clay, and a technician, from CTI, Inc. tested the backfill to ensure that the Stante operators had properly compacted the clay.

On October 31, 2011, asbestos abatement contractors from Next Generation Services Group, Inc. (Next Generation), of Ypsilanti, MI, removed the non-friable asbestos tiles located in the Office Building, and placed these tiles into a total of 26 bags.

Also on October 31, 2011, two technicians from the Environmental Quality Company (EQ), of Belleville, MI, located, consolidated, and labpacked the containers and universal wastes existing in the Office Building, the Blending Building, and the Laboratory Building, and transported these containers and wastes offsite to EQ's disposal facilities in Detroit, MI.

On November 1 and 2, 2011, the Next Generation contractors removed a total of 27 window frames, which contained non-friable asbestos glazing, from the Blending Building and the Laboratory Building. In addition to these window frames, the abatement contractors removed one fire door, one transite stack, and a total of 18 bags of window-frame masonry that potentially contained non-friable window glazing. The Next Generation contractors also removed three switch gear panels, which contained non-friable asbestos insulators, from the Power Meter Building.

Also on November 1 and 2, 2011, an EQ worker pumped water out of the Boiler Building and the Quonset Building in order to allow for the removal of the friable asbestos located in these two buildings.

On November 3, 2011, the Next Generation contractors removed a total of 25 bags of friable asbestos

and 24 feet of pipe, wrapped in friable asbestos pipewrap, from the Boiler Building. During these abatement activities, a technician from ATC, Inc. (ATC), of Novi, MI, collected a total of seven air monitoring samples.

On November 4, 2011, the Next Generation contractors completed the abatement of the friable asbestos in the Boiler Building and the Quonset Building. This abatement resulted in the accumulation of 69 additional bags of friable asbestos and the removal of five window panes and one 55-gallon drum that contained non-friable asbestos glazing. During these abatement activities, the ATC technician collected an additional seven air monitoring samples.

Planned Removal Actions

From November 7 to November 18, 2011, the following removal activities are slated to take place at the site:

- Begin and complete the abatement of the friable asbestos located in the remaining site buildings and debris piles;
- Remove the liquids located in the pits and trenches located in the East Pump House, the Boiler Building, the Boiler Rooms, and the Blending Building;
- Consolidate the scrap steel and other non-hazardous construction debris, and haul this material offsite;
- Conduct a final sweep of the site buildings in order to locate any containers that EQ will need to labpack and ship offsite; and
- Begin the demolition of the site buildings.

The equipment presently on site for the removal includes:

- Two office trailers
- Two excavators (one equipped with a shear and one equipped with a magnet)
- One skidsteer
- One Poly Water Tank
- One Frac Tank
- One diesel-powered generator
- One shower-equipped trailer
- One enclosed rolloff box

Next Steps

- Installation of a multi-phase extraction system to remove free product from the subsurface; and
- Maintenance of product recovery system.

Key Issues

None

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
PCB-contaminated Soil	62.86 tons	009064761JJK	Wayne Disposal, Inc., Belleville, MI
PCB-contaminated Soil	53.12 tons	009064762JJK	Wayne Disposal, Inc., Belleville, MI
PCB-contaminated Soil	44.08 tons	009064763JJK	Wayne Disposal, Inc., Belleville, MI
PCB-contaminated Soil	42.54 tons	009064764JJK	Wayne Disposal, Inc., Belleville, MI
PCB-contaminated Soil	46.95 tons	009064765JJK	Wayne Disposal, Inc., Belleville, MI
PCB-contaminated Soil	63.96 tons	009064760JJK	Wayne Disposal, Inc., Belleville, MI
PCB-contaminated Soil	46.18 tons	009064756JJK	Wayne Disposal, Inc., Belleville, MI

scribenet.response.epa.gov/dearbornrefiningprp