

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Friday, March 9, 2007

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	17	Site #:	G3GM
Reporting Period:	3/9/2007	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA continues to provide 24-hour security and coordinate the activities of PRP generators who supplied Remacor, Inc. with secondary magnesium scrap including turnings, shavings, chips and other finely divided cuttings. In all, 29 generators have been identified and issued 104e letters. Several of the companies are in the process of voluntarily removing their materials from the Site under the oversight of EPA and PADEP who control access to the Site. The 45-acre property contains thousands of drums, sacks, boxes and other containers of this flammable solid, many of which are in poor storage conditions. Generators are using subcontractors to assist them with identifying, moving, re-packaging, and loading their materials for transportation to other facilities for proper storage, recycling, or disposal.

Other recent site activities have included sampling and field analysis of various materials on site by PADEP. Meridian continues to repackage magnesium solids that are staged in the DeOxSulf building. The OSC has been in communication with Pratt & Whitney on the removal of drums from the Remacor site.

Current Activities

Personnel On-Scene:

3/09/07 EPA-1, START-2, Meridian-3 Spartan-1, Other-2, Security-1 (24hr)

Weather:

3/09/07 Cold and overcast in the morning, temps 25 to 42degrees F, wind east at 8 mph, conditions clear.

START attended the morning safety meeting held by URS, Meridian's subcontractor. URS loaded two trucks with a combined estimated gross weight of 58,200 pounds. URS began to remove super sacks from the Deoxsulf building to Building 8 for repackaging.

AMACOR contacted OSC (Downie) to try and identify their product for future removal. Mr. Jack Lingenfelter assisted the OSC in locating and identifying AMACOR's containers.

START conducted PRP oversight and provided written and photographic documentation.

Planned Removal Actions

Meridian anticipates loading three trucks the week of March 12, 2007.

OSC anticipates that Pratt & Whitney will mobilize to the site on or about 3/19/2007 to remove approximately 1,200 to 1,700 drums of product from site.

Next Steps

The OSC anticipates that Pratt Whitney will develop a work plan/health and safety plan while arranging for the removal their product from site.

PADEP anticipates taking further samples of drums in the Deoxsulf building for analysis in the future.

START conducted written and photographic documentation of activities occurring on site.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$350,000.00	\$167,071.00	\$182,929.00	52.27%
RST/START	\$150,000.00	\$9,007.00	\$140,993.00	94.00%
Intramural Costs				
Total Site Costs	\$500,000.00	\$176,078.00	\$323,922.00	64.78%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #17 Last Updated 9/20/2007