

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Friday, July 6, 2007

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	54	Site #:	G3GM
Reporting Period:	7/2-7/6/07	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. Magretech is looking at orphaned drums to see if they can use them in their operation. ERRS contractor Guardian plans to be on site the week of 7/9/07 to continue with lab packing operations. START will be monitoring drilling operations starting the week of 7/9/07 and will bring in an extra person. SPX Contech, from Portage, MI, and MJ Metals of Bridgeport, CT, are coordinating with EPA for removal of their magnesium materials. To date 12 generators have removed, or are in various stages of planning in order to remove, their drums off site. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

7/2/07 PADEP-2, START-2, NIAPRO-1, Other-2, Security-1 (24 hr)
7/3/07 PADEP-3, START-2, Meridian-1, PA American Water-1, Security-1 (24 hr)
7/5/07 START-1, Other-2, Security-1 (24 hr)
7/6/07 PADEP-1, START-1, PA Drilling-1, Security-1 (24 hr)

Weather:

7/2/07 Low of 70° F, high of 74° F. Clear, 0.00 inches of precipitation, Wind Variable 8-10 mph.
7/3/07 Low of 57° F, high of 80° F. Partly Cloudy, 0.00 inches of precipitation, Wind Calm 10 mph.
7/5/07 Low of 51° F, high of 81° F. Partly Cloudy, 0.00 inches of precipitation, Wind SSW 2-10 mph.
7/6/07 Low of 59° F, high of 83° F. Scattered Clouds, 0.00 inches of precipitation, Wind W 10 mph.

7/2/07

Intermet's subcontractor NIAPRO shipped pallet scale off site. They will have no more activity for the week.

PADEP Morettini and Hoffman mobilized to site to assist in site overview and coordination of site activities. PADEP Morettini and Hoffman demobilized.

ERRS contractor Guardian had its subcontractor New Castle Lock & Key on site to replace motion sensor on gate 2.

START noticed that there was standing water outside of gate 2 that seemed to be flowing under the brick

wall. START investigated the seepage and found that the water was flowing from under ground. A broken water pipe was suspected to be the problem. START assisted as needed, conducted written and photographic documentation, and monitored activities conducted on site.

7/03/07

PADEP Morettini, Shimko, and Hoffman mobilized to site to assist in site overview and coordination of site activities. PADEP Shimko will be working with START on the drilling of monitoring wells. PADEP Shimko was informed of START's drilling plans and location of each well to be dug. PADEP Morettini, Shimko, and Hoffman demobilized.

PA American Water investigated water leak and decided that they would bypass the previous lines and put new lines connecting from their main line. The leak is from preexisting lines on site and is on the water company's side of the meter.

START assisted as needed, conducted written and photographic documentation, and monitored activities conducted on site.

7/05/07

START was assisted by ex Remacor employee Tom Matesic in locating utilities on site in preparation for drilling. Mr. Matesic had been an engineer for Remacor and had knowledge of where certain utilities were located.

START assisted as needed, conducted written and photographic documentation, and monitored activities conducted on site.

7/06/07

PADEP Wozniak arrived on site to turn off air samplers. PADEP Wozniak demobilized.

PA Drilling was on site to assess locations for monitoring wells.

START assisted as needed, conducted written and photographic documentation, and monitored activities conducted on site.

Next Steps

American Iron & Metal will be off site 1 to 2 weeks to secure transportation and a receiver for their materials.

MJ Metals (generator) will submit a workplan/health and safety plan to EPA for the handling and removal of their drums from the site.

SPX Contech (generator) will submit a workplan/health and safety plan to EPA for the handling and removal of their drums from the site.

ERRS contractor Guardian plans to be on site the week of 7/9/07.

PA American Water will replace preexisting lines with one line coming off their main meter near the road. PA American Water plans on beginning the work on the week of 7/9/07.

PA Drilling plans to mobilize to site the week of 7/9/07 to begin drilling 4 monitoring wells.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$575,000.00	\$354,713.00	\$220,287.00	38.31%
RST/START	\$182,000.00	\$82,296.00	\$99,704.00	54.78%
Intramural Costs				

Total Site Costs	\$757,000.00	\$437,009.00	\$319,991.00	42.27%
-------------------------	--------------	--------------	--------------	--------

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #54 Last Updated 7/25/2007