

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Monday, October 8, 2007

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	70	Site #:	G3GM
Reporting Period:	10/06-10/08/2007	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. Monitoring Wells have been installed to aide in accessing extent of contamination on site. Winters Performance Products, Inc. is currently making preparations to ship its product off site. MJ Metals of Bridgeport, CT, is coordinating with the EPA to be on site for drum identification and count. To date 16 generators have removed, or are in various stages of planning in order to remove, their material off site. EPA's ERRS contractor Guardian mobilized to site and will be maintaining a presence on site. EPA and PADEP officials continue to control access to site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

10/06/07 EPA-1, START-1, ERRS-7, Security-1 (24 hr)

10/08/07 EPA-1, START-2, ERRS-9, MHF-1, Other-1, Security-1 (24 hr)

Weather:

10/06/07 Low of 63° F, high of 87° F. Clear, 0.00 inches of precipitation, Wind Calm 4-9 mph.

10/08/07 Low of 60° F, high of 87° F. Clear, 0.00 inches of precipitation, Wind Calm 4-6 mph.

10/06/07

EPA's OSC Dennis Matlock was on site for oversight of all activities being conducted. OSC Matlock demobilized.

EPA's ERRS contractor Guardian Environmental Services continued to prep areas where they will be working. Guardian removed debris, trimmed grass in work areas, and worked on putting in silt fence. ERRS dug a trench west of the reaction pond to place fencing and silt fence to protect from runoff from the site. Performance of this phase of the ERRS work Task Order is funded by the Removal Action Memorandum that was signed on 9/12/2007.

START assisted as needed, conducted written and photographic documentation, and monitored activities conducted on site. START demobilized for the weekend.

10/08/07

American Iron & Metal(AIM)'s subcontractor MHF loaded 1 truckload of material which consisted of 8

pallets containing 8 drums/pallet with an estimated weight of 9,000 pounds. The load was transported by and consigned to Von Roll America INC of East Liverpool, OH.

EPA's OSC Dennis Matlock was on site for oversight of all activities being conducted. OSC Matlock demobilized.

EPA's ERRS contractor Guardian Environmental Services continued to prepare the areas in which they will be working during the first phase. ERRS removed all drums and pallets near reacting pond and began removing reacted material that had been left in the area. ERRS also received 3 truckloads of dry sand that will be used in the event of a small fire on site.

START mobilized to site and assisted as needed, conducted written and photographic documentation, and monitored activities conducted on site.

Next Steps

American Iron & Metal (AIM) will not be shipping material to Von Roll America for 2 weeks starting on 10/14/07. Von Roll America will be down for outage replacing bricks in their furnace, it is a planned outage.

Intermet is making plans to resume shipping their product off site.

MJ Metals (generator) will make arrangements to be on site for identification of their drums. MJ Metals will conduct this search along with the former Plant Manager of Remacor.

Winter Performance Product Inc is making plans to start shipping its product off site.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

On the south side of Building #9, non-vented drums have been segregated due to reactions occurring during heavy rainfall.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor (old)	\$575,000.00	\$497,961.00	\$77,039.00	13.40%
ERRS - Cleanup Contractor (new)	\$1,875,000.00	\$74,981.00	\$1,800,019.00	96.00%
RST/START	\$482,980.00	\$137,857.00	\$345,123.00	71.46%
Intramural Costs				
Total Site Costs	\$2,932,980.00	\$710,799.00	\$2,222,181.00	75.77%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #70 Last Updated 10/17/2007