

United States Environmental Protection Agency
Region III
POLLUTION REPORT

Date: Monday, March 31, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	123	Site #:	G3GM
Reporting Period:	3/29-3/31/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. Internet will be on site to begin shipping material the 3rd week of April. SPX Contech will be repackaging the remainder of its material in preparation to ship it off site when weather will allow. Hitchcock Industries contacted the EPA and plans to start repacking and shipping its product the 3rd week of April.

EPA's ERRS contractor Guardian Environmental Services, Inc. (GES) has completed reacting drums from Building #2 and from Building #8 and sacks of LimeMag. ERRS is now working on drums staged in Building #9 marked as residual waste. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

03/29/08 START-1, ERRS-8, Security-1 (24 hr)

03/31/08 EPA-1, START-1, ERRS-8, Other-1, Security-1 (24 hr)

Weather:

03/29/08 Low of 22° F, high of 42° F. Clear, 0.00 inches of precipitation, wind NNE 5-11 mph.

03/31/08 Low of 40° F, high of 61° F. Overcast, 0.00 inches of precipitation, Variable 4-8 mph.

03/29/08

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern and safety issues associated with the day's activities. ERRS cleaned and removed debris from the west of Building #2. ERRS also cleaned the pit area in preparation of reacting material from Building #9 marked as residual waste. ERRS moved pallets from Building #9 to Building #2 to be closer to the pit and to be covered for safe examination of the contents of the drums.

START assisted as needed and conducted written/photographic documentation. START demobilized.

03/31/08

EPA's Senior Site Administrative Officer for the Removal Program Rich Messimer mobilized to site for administrative oversight. Rich Messimer demobilized.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern and safety issues associated with the day's activities. ERRS began reacting drums from Building #9 marked as residual waste. To date ERRS has reacted 1472 drums of residual waste in the reaction pit. This material after being made inert is staged for bulk transport off site. An ERRS subcontractor, En-Garde-Security, was on site to fix the lens on the center 360 degree zoom camera they installed. A man-lift was used to access the camera which is on the highest structure on site.

START mobilized to site assisted the EPA as needed and conducted written/photographic documentation.

Next Steps

MHF who will be contracting for Hitchcock, Internet, and SPX Contech plans to be on site the 3rd week of April to resume shipping material off site.

No PRP activity is presently occurring on site. PRP removal action has been suspended until the middle of April.

National Machine Company plans to submit a work/safety plan to the EPA.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup TDD -1	\$575,000.00	\$496,480.00	\$78,520.00	13.66%
ERRS - Cleanup TDD -2	\$1,875,000.00	\$1,404,266.00	\$470,734.00	25.11%
RST/START	\$482,980.00	\$254,500.00	\$228,480.00	47.31%
Intramural Costs				
Total Site Costs	\$2,932,980.00	\$2,155,246.00	\$777,734.00	26.52%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #123 Last Updated 4/2/2008