

United States Environmental Protection Agency
Region III
POLLUTION REPORT

Date: Monday, April 14, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	128	Site #:	G3GM
Reporting Period:	4/10-4/14/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. SPX Contech will be on site 4/17/08 to meet with its contractor for availability of repackaging and shipping. Hitchcock Industries contacted the EPA and plans to start repacking and shipping its product the week of 4/21/08.

EPA's ERRS has completed reacting drums for now and is sifting brick debris left over from the burn piles. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

04/10/08 START-1, ERRS-7, Other-1, Security-1 (24 hr)

04/14/08 USEPA-2, PADEP-1, START-2, National Machine-8, Other-1, Security-1 (24 hr)

Weather:

04/10/08 Low of 32° F, high of 64° F. Clear, 0.00 inches of precipitation, wind ENE 2-10 mph.

04/14/08 Low of 29° F, high of 47° F. Scattered Clouds, 0.00 inches of precipitation, Variable 5-15 mph.

04/10/08

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern / safety issues associated with the day's activities. ERRS completed reacting material from Building #9 marked as residual waste and cleared the reaction pit. ERRS is sifting and moving debris to make a area where trucks can be loaded when the off loading of the 250-ton piles begins.

START assisted as needed and conducted written/photographic documentation.

04/14/08

U.S.EPA OSC Marjorie Easton mobilized to site for oversight of activities. OSC Easton demobilized.

U.S. EPA Senior Site Administrative Officer of the Removal Program Rich Messimer mobilized to site for

administrative oversight. EPA's Rich Messimer demobilized.

PADEP Mariruth Hoffman mobilized to site to assist the EPA in oversight. PADEP Hoffman demobilized.

National Machine and its contractor were on site to identify and repackage their material for removal

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc was not on site, it was their mobilization day.

START assisted the EPA as needed and conducted written/photographic documentation.

Next Steps

Product Technology plans to be on site 4/15/08.

National Machine Company plans to begin shipping its magnesium material on 4/15/08.

Hitchcock Industries Inc has contacted the EPA and plans to be on site the week of 4/21/08.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup TDD -1	\$575,000.00	\$491,435.00	\$83,565.00	14.53%
ERRS - Cleanup TDD -2	\$1,875,000.00	\$1,461,825.00	\$413,175.00	22.04%
RST/START	\$482,980.00	\$261,561.00	\$221,419.00	45.84%
Intramural Costs				
Total Site Costs	\$2,932,980.00	\$2,214,821.00	\$718,159.00	24.49%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #128 Last Updated 4/23/2008