

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION/SITUATION REPORT  
35th Avenue Site - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
Region IV

**Subject:** POLREP #22  
Phase 4 Continues  
35th Avenue Site  
B4M3RV00  
Birmingham, AL  
Latitude: 33.5627531 Longitude: -86.7989565

**To:** Jim Webster, Chief, ERRB, EPA R4  
Clay Messer, ADEM  
Grady Springer, ADEM  
Gary Andrew, USEPA R4 ERRB

**From:** Richard Jardine, On-Scene Coordinator

**Date:** 2/9/2016

**Reporting Period:** 1/20/2016 to 2/9/2016

## 1. Introduction

### 1.1 Background

<b>Site Number:</b>	B4M3RV00	<b>Contract Number:</b>	EP-S4-07-02
<b>D.O. Number:</b>	00034	<b>Action Memo Date:</b>	9/25/2013
<b>Response Authority:</b>	CERCLA	<b>Response Type:</b>	Time-Critical
<b>Response Lead:</b>	EPA	<b>Incident Category:</b>	Removal Action
<b>NPL Status:</b>	Non NPL	<b>Operable Unit:</b>	
<b>Mobilization Date:</b>	2/17/2014	<b>Start Date:</b>	2/18/2014
<b>Demob Date:</b>		<b>Completion Date:</b>	
<b>CERCLIS ID:</b>	ALN000410750	<b>RCRIS ID:</b>	
<b>ERNS No.:</b>		<b>State Notification:</b>	SEP 2013
<b>FPN#:</b>		<b>Reimbursable Account #:</b>	

As detailed in an Action Memorandum dated September 25, 2013, EPA had initially identified approximately 50 properties in the Birmingham communities of Fairmont, Harriman Park, and Collegeville that exhibited levels of soil contamination that exceed, either threefold or a magnitude of measure, Region 4 residential removal management levels for lead, arsenic, and/or polycyclic aromatic hydrocarbons. In addition to contamination deposited by airborne means over the previous 100 years, or potential contaminant migration due to flooding, these properties likely received fill material from one or more of the local industrial businesses. For further discussion of background information, please refer to previous POLREPs for this Site.

Early in the removal action for the 50 homes, EPA amended the original scope of work to allow for greater consistency with remedial goals that provide for a more permanent remedy. An Action Memorandum dated March 12, 2014 described the amended scope of work.

EPA expanded the scope of work, as detailed in an Action Memorandum dated August 11, 2014, to allow for removal of contaminated soil from properties where the soil concentrations for contaminants of concern exceed Region 4 Removal Management Levels *and* children either live there or routinely and frequently visit. This change of scope included approximately 30 properties, including the Collegeville Center and North Birmingham Homes public housing developments.

EPA expanded the scope of work, as detailed in an Action Memorandum dated January 6, 2015, to allow for removal of contaminated soil from properties where soil concentrations exceed two times the Region 4 Removal Management Levels for carcinogens; specifically arsenic and benzo[a]pyrene. This change of scope included approximately 35 properties.

EPA expanded the scope of work, as detailed in an Action Memorandum dated July 20, 2015, to allow for removal of contaminated soil from properties where soil concentrations exceed the Region 4 Removal Management Levels for contaminants of concerns; specifically arsenic, lead, and benzo[a]pyrene. This change of scope includes approximately 260 properties.

## 2. Current Activities

### 2.1 Operations Section

**Phase 4 removal activities:**

Fifty residential properties have been addressed. Total of 169 residential properties including three schools and two apartment complexes have been addressed since removal activities began.

**Phase 4 sampling activities:**

Of the approximately 890 properties that EPA did not have access to sample, EPA has now received access agreements for 214 residential properties. Of these, 130 properties have been sampled for direct contact threat (0-4 inches depth). About 30 properties meet criteria for removal activities.

**Disposal:**

No disposal occurred during current reporting period. Contaminated soil is being stockpiled at staging area for later disposal. To date, 33,796 tons of contaminated soil from the three communities have been sent to an appropriate landfill.

**Community outreach:**

EPA continues to meet with property owners at the Command Post or at their respective properties to answer questions regarding the pending excavation efforts and respond to their concerns. The Community Center in downtown Birmingham is being moved to the Command Post at Site.

**Air monitoring:**

START continues to monitor site conditions including air monitoring and sampling as well as removal documentation and soil profiling as directed by the OSC. Air sampling has included periodic personnel air sampling on a representative ground technician and an excavator operator. To date, air monitoring indicates all operations are well controlled and have minimized blowing dusts.

**State and local governments coordination:**

EPA continues to work with AL DOT regarding soil contamination concerns involving Shuttlesworth Bridge construction in Collegeville.

EPA continues to work with the City of Birmingham officials regarding demolition and reclamation of residential lots within the site boundary.

**2.2 Planning Section**

No information available at this time.

**2.3 Logistics Section**

No information available at this time.

**2.4 Finance Section**

**Estimated Costs \***

	Budgeted	Total To Date	Remaining	% Remaining
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$10,000,000.00	\$6,750,000.00	\$3,250,000.00	32.50%
START	\$4,115,000.00	\$1,520,000.00	\$2,595,000.00	63.06%
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	\$14,115,000.00	\$8,270,000.00	\$5,845,000.00	41.41%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

**2.5 Other Command Staff**

No information available at this time.

**3. Participating Entities**

No information available at this time.

**4. Personnel On Site**

No information available at this time.

**5. Definition of Terms**

No information available at this time.

**6. Additional sources of information**

No information available at this time.

**7. Situational Reference Materials**

No information available at this time.

POLREP #22 Last Updated 3/9/2016