

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Friday, March 2, 2007

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: PRP Activity Oversight and Inventory
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	12	Site #:	G3GM
Reporting Period:	3/2/07	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA continues to provide 24-hour security and coordinate the activities of PRP generators who supplied Remacor, Inc. with secondary magnesium scrap including turnings, shavings, chips and other finely divided cuttings. In all, 29 generators have been identified and issued 104e letters. Several of the companies are in the process of voluntarily removing their materials from the Site under the oversight of EPA and PADEP who control access to the Site. The 45-acre property contains thousands of drums, sacks, boxes and other containers of this flammable solid, many of which are in poor storage conditions. Generators are subcontracting companies to assist them with identifying, moving, re-packaging, and loading their materials for transportation to other facilities for proper storage, recycling, or disposal.

Other recent site activities have centered around the discovery, assessment, and over packing of an old drum containing water reactive sodium metal. An inventory is currently being conducted.

Current Activities

Personnel On-Scene:

3/02/07 EPA-1, START-1, URS-5, Pratt Whitney-2, Heritage Environmental-1, Other-1, Security-1 (24hr)

Weather:

3/02/07 Partly cloudy, Temperatures in the mid to upper 40s, Winds from SW at 20 mph.

START attended the morning safety meeting held by URS, Meridian's subcontractor.

OSC met Dominic Guite of Pratt Whitney Canada, Teresa Makirs of Pratt Whitney Engine Services West Virginia and Amy Conley of Heritage Environmental on site. After a brief meeting, OSC escorted the representatives around the site to identify their product.

START consolidated field notes from inventory activities.

ERRS arraigned a subcontractor, Mayberry Sand & Gravel, to deliver gravel to the site for repairing the roadway in front of Building 2. Mayberry Sand & Gravel delivered a total of 47.32 tons of gravel this date.

Planned Removal Actions

Meridian anticipates the repackaging of product from supersacks to 55 gallon drums.

Meridian anticipates loading out one truck of product during the week of 3/5/07.

Next Steps

The OSC anticipates Pratt Whitney preparing for and arraigning for the removal of their product from site.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$350,000.00	\$141,277.00	\$208,723.00	59.64%
RST/START	\$150,000.00	\$0.00	\$150,000.00	100.00%
Intramural Costs				
Total Site Costs	\$500,000.00	\$141,277.00	\$358,723.00	71.74%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #12 Last Updated 9/20/2007