

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Friday, January 11, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	97	Site #:	G3GM
Reporting Period:	1/08-1/11/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. Internet has suspended shipping material until further notice. SPX Contech will be repackaging its material in preparation to ship it off site.

EPA's ERRS contractor Guardian Environmental Services, Inc. (GES) is back on site and continuing with its cleanup operations. ERRS continues to react material removed from the burn pile on Slab #3. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to EPA as well as doing a full site assessment. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

01/08/08 EPA-1, PADEP-1, START-1, ERRS-8, MHF-1, Other-2, Security-1 (24 hr)
01/09/08 EPA-1, PADEP-1, START-1, ERRS-8, Security-1 (24 hr)
01/10/08 EPA-1, START-1, ERRS-8, Other-2, Security-1 (24 hr)
01/11/08 PADEP-1, START-1, ERRS-8, Other-3, Security-1 (24 hr)

Weather:

01/08/08 Low of 56° F, high of 67° F. Clear, 0.00 inches of precipitation, wind S 10 mph.
01/09/08 Low of 41° F, high of 46° F. Overcast, 0.00 inches of precipitation, wind W 8-17 mph.
01/10/08 Low of 25° F, high of 46° F. Clear, 0.00 inches of precipitation, wind E 3-13 mph.
01/11/08 Low of 37° F, high of 46° F. Overcast, 0.00 inches of precipitation, wind SW 7-24 mph.

01/08/08

MHF Logistical Solutions had 1 person on site to ship its remaining empty over packs off site and also 2 fork trucks. MHF has suspended shipping for Internet do to logistical problems.

EPA's Senior Site Administrative Officer Rich Messimer mobilized to site to oversee site logistics and administration. EPA's Rich Messimer demobilized.

PADEP Mariruth Hoffman mobilized to site to assist in oversight of operations. PADEP Hoffman also started the High Volume Samplers. PADEP Hoffman demobilized.

A morning safety meeting was held by EPA, ERRS contractor Guardian Environmental Services, Inc. ERRS continues to react material removed from burn pile located on Slab #3. ERRS is also sifting material removed from the burn pile in order to remove large debris.

START mobilized to site to assist the EPA as needed, conduct written/photographic documentation, and monitor activities conducted on site.

01/09/08

EPA's Senior Site Administrative Officer Rich Messimer mobilized to site to oversee site logistics and administration. EPA's Rich Messimer demobilized.

PADEP Mariruth Hoffman mobilized to site to assist in oversight of operations. PADEP Hoffman demobilized.

START attended morning safety meeting held by EPA, ERRS contractor Guardian Environmental Services, Inc. ERRS is continued sifting and reacting material removed from the burn pile.

START continues to assist the EPA as needed, conduct written/photographic documentation, and monitor activities conducted on site.

01/10/08

EPA's Senior Site Administrative Officer Rich Messimer mobilized to site to oversee site logistics and administration. EPA's Rich Messimer demobilized.

START attended morning safety meeting held by EPA, ERRS contractor Guardian Environmental Services, Inc. ERRS is reacting and sifting material removed from the burn pile previously located on Slab #3. ERRS is also preparing to move RAD drums to the back of Building #7 for staging to ship off site.

START continues to assist the EPA as needed, conduct written/photographic documentation, and monitor activities conducted on site.

01/11/08

PADEP Mariruth Hoffman mobilized to site to assist in oversight of operations. PADEP Hoffman demobilized.

START attended morning safety meeting held by EPA, ERRS contractor Guardian Environmental Services, Inc. ERRS continues to sift and react material from the burn pile.

Pennsylvania American Water Company was on site to find the leak in their system that is on site. PAWC reports losing 60,000 gallons of water per day inside Gate 2 in the grassy area near the propane tank. This area continues to have standing water.

START continues to assist the EPA as needed, conduct written/photographic documentation, and monitor activities conducted on site.

Next Steps

No PRP activity is presently occurring on site.

ERRS plans to stage RAD drums in Building 7 & 9 for future disposal.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

Drums that have wet magnesium fines and are not vented pose a threat of combustion. One drum has already caught fire. Efforts are underway to stabilize these drums that are staged on the truck-scale slab at the site.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup TDD -1	\$575,000.00	\$496,480.00	\$78,520.00	13.66%
ERRS - Cleaup TDD -2	\$1,875,000.00	\$924,777.00	\$950,223.00	50.68%

RST/START	\$482,980.00	\$202,317.00	\$280,663.00	58.11%
Intramural Costs				
Total Site Costs	\$2,932,980.00	\$1,623,574.00	\$1,309,406.00	44.64%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #97 Last Updated 1/16/2008