

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Monday, June 9, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	150	Site #:	G3GM
Reporting Period:	6/07-6/09/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. SPX Contech has shipped its last load off site. No new PRP activity is scheduled at this time.

EPA's ERRS is shipping the non hazardous bulk material off site. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

06/07/08 START-1, ERRS-7, Security-1 (24 hr)

06/09/08 EPA-1, PADEP-1, START-1, MHF-2, ERRS-7, Other-3, Security-1 (24 hr)

Weather:

06/07/08 Low of 75° F, high of 87° F Clear, 0.00inches of precipitation, wind SW 6-15 mph.

06/09/08 Low of 74° F, high of 91° F. Clear, 0.00inches of precipitation, SW 10 mph.

06/07/08

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities. ERRS suspended shipping of bulk debris piles for the present but will resume shipping the week of 6/9/08. ERRS continued repackaging material found in various buildings on site to make the material DOT shippable. ERRS did routine maintenance on equipment and housekeeping on the site for the weekend.

START assisted as needed and conducted written/photographic documentation. START demobilized.

06/09/08

START attended the morning safety meeting held by MHF. MHF finished removing debris and cleaning areas they had working in. MHF has finished shipping and all areas are clean.

USEPA OSC Jack Downie mobilized to site for oversight of activities. OSC Downie demobilized.

PADEP Mariruth Hoffman mobilized to site and assisted the EPA in oversight. PADEP Hoffman demobilized.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities. ERRS received 1 truckload of 55-gallon drums to continue to repackage material. ERRS shipped 5 truckloads of bulk non hazardous material off site. The loads were estimated to weigh 44,000 pounds (22 tons) each for a total of 220,000 pounds (110 tons). The loads were consigned to BFI-Carbon Limestone Landfill, Lowellville, OH and were transported by John Brown Trucking, New Castle, PA.

START mobilized to site, assisted the EPA as needed and conducted written/photographic documentation.

Next Steps

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup TDD -1	\$575,000.00	\$491,435.00	\$83,565.00	14.53%
ERRS - Cleaup TDD -2	\$2,275,000.00	\$2,056,695.00	\$218,305.00	9.60%
RST/START	\$482,980.00	\$298,049.00	\$184,931.00	38.29%
Intramural Costs				
Total Site Costs	\$3,332,980.00	\$2,846,179.00	\$486,801.00	14.61%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Disposal Summary as of 06/09/08

Magnesium Turnings, Flammable Solid, Haz Mat:4,408,151 pounds
 Magnesium Scrap, Non-Haz Mat:766,273 pounds
 Total:5,174,424 pounds
 Low Level RAD drums:280,000 pounds
 Bulk Load Waste Piles:4,004,000 pounds

response.epa.gov/remacor

POLREP #150 Last Updated 6/19/2008