

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Friday, July 11, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	160	Site #:	G3GM
Reporting Period:	7/10-7/11/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Lavigne Manufacturing Inc is making plans to remove its material off site. The EPA is making plans to repackage material to make it stable and accessible for the remainder of the generators who wish to remove their material.

EPA's ERRS is repackaging the remainder of drums on site. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

07/10/08 EPA-2, START-1, ERRS-8, Security-1 (24 hr)

07/11/08 EPA-1, START-1, ERRS-8, Other-3, Security-1 (24 hr)

Weather:

07/10/08 Low of 58° F, high of 80° F Clear, 0.00inches of precipitation, wind Variable 4-7 mph.

07/11/08 Low of 62° F, high of 84° F Partly Cloudy, 0.00inches of precipitation, SSW 5-10 mph.

07/10/08

USEPA OSC Jack Downie was on site for oversight of activities.

USEPA Senior Site Administrative Officer of the Removal Program Rich Messimer mobilized to site for administrative oversight. Rich Messimer demobilized.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities. ERRS continues to repackage drums of magnesium to be shipped off site at a later date. ERRS repackaged 88 drums for the day.

START assisted as needed and conducted written/photographic documentation.

07/11/08

USEPA OSC Jack Downie was on site for oversight of activities.

Core Environmental Services had 2 personnel on site to meet with OSC Downie and START. Core Environmental Services is doing a Phase I assessment for a client on the Panella property and were

interested in the assessment done on the Remacor property.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities. ERRS continued repackaging material from non-DOT shippable drums into 55-gallon vented DOT shippable drums. ERRS repackaged 126 drums for the day.

START assisted the EPA as needed and conducted written/photographic documentation.

Next Steps

Lavigne Manufacturing is making plans to remove magnesium material off site.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of the material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup TDD -1	\$575,000.00	\$491,435.00	\$83,565.00	14.53%
ERRS - Cleanup TDD -2	\$3,025,000.00	\$2,152,923.00	\$872,077.00	28.83%
RST/START	\$482,980.00	\$313,129.00	\$169,851.00	35.17%
Intramural Costs				
Total Site Costs	\$4,082,980.00	\$2,957,487.00	\$1,125,493.00	27.57%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #160 Last Updated 7/17/2008