

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Thursday, August 14, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	172	Site #:	G3GM
Reporting Period:	8/12/08 - 8/13/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA continues its emergency removal action at this site which currently involves the repackaging, transportation, and removal of flammable magnesium materials. Lavigne Manufacturing, Inc. is making plans to remove its material off site. EPA continues to repackage magnesium materials in DOT shippable drums with vented lids. This will increase the materials' stability as well as make it ready to be shipped for disposal from site or retrieval by the initial generators.

EPA's ERRS contractor is repackaging the remainder of deteriorated drums on site. PADEP is overseeing site activities for the State and providing support. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site as well as coordinate activities with the various generators.

Current Activities

Personnel On-Scene:

8/12/08 EPA-1, PADEP-1, START-1, ERRS-11, Other-1, Security-1 (24 hr)

8/13/08 EPA-1, PADEP-2, START-1, ERRS-12, Security-1 (24 hr)

Weather:

08/12/08 Low of 55 °F, high of 75 °F, clear to partly cloudy, 0.00 inches precipitation, winds generally calm.

08/13/08 Low of 51 °F, high of 75 °F, partly cloudy skies, 0.00 inches precipitation, winds generally calm.

08/12/08

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental Services, Inc. held its morning safety meeting and discussed the days planned activities. ERRS continued repackaging material from deteriorated containers into new drums and staging them in Building #2. To date, over 2,000 drums have been repackaged. ERRS began hazard-categorization testing of drummed waste material stored in building 9. ERRS also conducted maintenance and house-keeping activities on site as required.

START provided technical assistance, contractor oversight and written and photographic documentation during field activities.

08/13/08

ERRS held its morning safety meeting and discussed the days planned activities. ERRS continued repackaging deteriorated drums of materials and staging them in Building #2. ERRS continued testing and

categorizing waste staged in drums and other containers in building #9. Categorized material was prepared for transportation and disposal. ERRS also conducted maintenance and house-keeping activities on site as required.

START provided technical assistance, contractor oversight and written and photographic documentation during field activities.

Next Steps

ERRS will complete hazardous-categorization of materials in building #9. Following completion arrangements will be made for disposal.

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup (thru 9/9/07)	\$575,000.00	\$491,435.00	\$83,565.00	14.53%
ERRS - Cleanup (9/10/07 to Present)	\$3,025,000.00	\$2,494,028.00	\$530,972.00	17.55%
RST/START	\$482,980.00	\$335,323.00	\$147,657.00	30.57%
Intramural Costs				
Total Site Costs	\$4,082,980.00	\$3,320,786.00	\$762,194.00	18.67%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #172 Last Updated 8/26/2008