

**United States Environmental Protection Agency
Region VIII
POLLUTION REPORT**

Date: Thursday, July 27, 1995
From: Craig Myers

To: Taylor Bowker, US EPA R8

Subject: Progress POLREP
 Aspen Park Solvents
 Aspen Park, Conifer, CO
 Latitude: 39.5414000
 Longitude: -105.2936000

POLREP No.:	3	Site #:	08-6D
Reporting Period:		D.O. #:	
Start Date:	10/25/1994	Response Authority:	CERCLA
Mob Date:		Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:			

Site Description

The Site is in a residential area called Aspen Park, which is located near Conifer, Colorado.

The Site contains the residences and associated buildings/businesses of a small mountain community.

In 1994 a sampling of a drinking water well by the Colorado Department of Health (CDH), in accordance with Colorado drinking water regulations for "non-transient non-community" systems, showed the well containing CCl4 in concentrations (9 parts per billion [ppb]) above the Maximum Contaminant Level (MCL) [5 ppb]. Four other drinking water wells within a 1/2 mile radius also were tested with no detections of CCl4.

Current Activities

On October 25, 1994, EPA initiated the Removal Action and began supplying bottled water to 25 residents. To date four meetings have been held with the residents.

A Treatability Study was conducted by ERT to determine the best method of removing the CCl4, which ranges from 6 to 85,000 ppb. Four air strippers and 29 carbon filters were installed on 33 homes.

Surface and downhole geophysics were conducted by ERT, and TAT arranged for an aerial photo and survey of the area. Quarterly monitoring of the contaminant plume and monthly monitoring of the systems is being conducted. Ten monitoring wells were installed, a soil gas survey was completed, septic tanks were sampled and a step test was conducted.

Next Steps

Conduct a pump test. Model the aquifer. Determine if source area can be remediated.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$342,000.00	\$0.00	\$342,000.00	100.00%
RST/START	\$60,000.00	\$0.00	\$60,000.00	100.00%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$131,400.00	\$0.00	\$131,400.00	100.00%

Total Site Costs	\$533,400.00	\$0.00	\$533,400.00	100.00%
-------------------------	--------------	--------	--------------	---------

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/AspenParkSolvents

POLREP #3 Last Updated 8/17/2007