

United States Environmental Protection Agency
Region III
POLLUTION REPORT

Date: Friday, August 29, 2008

From: Jack Downie

Subject: Removal Action

Remacor, Inc.

P.O. Box 366, West Pittsburg, PA

Latitude: 40.9349711

Longitude: -80.3686583

POLREP No.:	176	Site #:	G3GM
Reporting Period:	08/25/08 to 08/29/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA continues its emergency removal action at this site which currently involves the repackaging, transportation, and removal of flammable magnesium materials. EPA continues to implement repackaging and plan staging of the materials which will increase the material's stability as well as make it accessible for disposal from site or retrieval by the initial generators.

EPA's ERRS contractor is repackaging the remainder of deteriorated drums on site. PADEP is overseeing site activities for the state and providing support. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site as well as coordinate activities with the various generators.

Current Activities

Personnel On-Scene:

08/25/08 EPA-2, PADEP-2, START-1, ERRS-8, Other-4, Security-1 (24 hr)

08/26/08 EPA-1, START-1, ERRS-8, Other-1, Security-1 (24 hr)

08/27/08 START-1, ERRS-8, Other-1, Security-1 (24 hr)

08/28/08 START-1, ERRS-8, Other-1, Security-1 (24 hr)

Weather:

08/25/08 Low of 57° F, high of 74° F, variable sun/clouds, 0.00" precipitation, wind N 7-13 mph.

08/26/08 Low of 46° F, high of 79° F, clear, 0.00" precipitation, wind ENE 2-13 mph.

08/27/08 Low of 59° F, high of 66° F, clear a.m./rain p.m., 0.44" precipitation, wind E 5-12 mph.

08/28/08 Low of 57° F, high of 68° F, overcast light rain, 0.20" precipitation, wind ESE 4-10 mph.

08/25/08

USEPA OSC Jack Downie mobilized to site to oversee operations.

USEPA Removal Program Senior Site Administrative Officer (SSAO), R. Messimer, mobilized to the site for administrative oversight. SSAO demobilized by C.O.B.

PADEP representative M. Hoffman mobilized to the site and assisted EPA with oversight. PADEP representative D. McElwain mobilized to the site and removed two air sampling units. PADEP personnel demobilized.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental Services, Inc. held its morning safety meeting and discussed the days planned activities. ERRS continued repackaging drums. ERRS repackaged 104 drums. ERRS did weekly maintenance on equipment and cleaned work areas.

START mobilized to the site and assisted the OSC as needed. START conducted contractor monitoring, drum inventory, and written and photographic documentation.

08/26/08

ERRS (GES) held its morning safety meeting and discussed the days planned activities. ERRS repackaged 80 drums throughout the day. ERRS did weekly maintenance on equipment and cleaned work areas.

USEPA OSC Jack Downie was on site to oversee operations. OSC demobilized.

START conducted contractor monitoring, drum inventory, and written and photographic documentation.

08/27/08

ERRS (GES) held its morning safety meeting and discussed the days planned activities. ERRS repackaged 70 drums throughout the day and inspected the contents of two silo's near building 2. ERRS did weekly maintenance on equipment and cleaned work areas.

START conducted contractor monitoring, drum inventory, and written and photographic documentation.

08/28/08

ERRS (GES) held its morning safety meeting and discussed the days planned activities. ERRS repackaged 41 drums throughout the day. ERRS prepared the site and stood-down from operations due to upcoming holiday weekend.

START conducted a thermal image survey of the drums staged in building 2 to identify hot-spots resulting from magnesium reactions. ERRS removed two pallets from the building as a precautionary measure. START conducted contractor monitoring and written and photographic documentation. START demobilized.

08/29/08

ERRS (GES) demobilized from the site.

Next Steps

ERRS will return to the New Castle, PA area on 09/02/08. Site activities are scheduled to start back up on 09/03/08 following the holiday weekend. ERRS will continue repackaging magnesium waste from corroded drums into new DOT approved vented drums. ERRS will also continue to arrange for off-site treatment and disposal of hazardous waste materials in building 9.

Key Issues

None

Disposition of Wastes

Magnesium Turnings, Flammable Solid, Haz Mat: 4,530,351 pounds

Magnesium Scrap, Non-Haz Mat: 766,273 pounds

Total: 5,296,624 pounds

Low Level RAD drums: 280,000 pounds

Bulk Load Waste Piles: 5,927,900 pounds

scribenet.response.epa.gov/remacor